Mollie Messenger

Code Enforcement Officer

TOWN OF FALLSBURG CODE ENFORCEMENT OFFICE

Member: New York State Building Officials Conference, Inc.



5250 MAIN STREET SOUTH FALLSBURG NEW YORK 12779 (845) 434-8811 FAX:(845) 434-5883

Project Construction Inspection List

MIRON HILLS - 60-1-70.1

These are the inspections and regulations that will need to be followed after the Pre-Construction meeting. Missed inspections or absence of paperwork may lead to costly unforeseen site plan changes. Approved site plans are not a guideline they are build plans. Any unapproved deviations in the plans may result in unforeseen construction costs or may need to be reconstructed to the approved design plan.

1. Pre – Construction Meeting	- Onsite w/ Town staff & consultants & Project Staff & Consultants.
Date7/16/15	
2. Clearing Inspection –	 a. Licensed surveyor sets clearing limits and centerline stakes at 100 ft. maximum. b. Inspection of erosion control installed, stump burial location,
Classing Dameit lacted 0/40/45	stock pile location and inspection of clearing limits.
2 nd Inspection	Approved () Approved with Conditions () Stop Work Order (X) Approved () Approved with Conditions () Stop Work Order () Approved () Approved with Conditions () Stop Work Order () Conditions Punch List Completed ()
culverts per plan. – Keystone Memo are made	Bridges – not approved they need to be removed and replaced with 9/6/16. Only tree removal and erosion control permitted until corrections
10/21/16 & 11/8/16- no corrections	made. SWPPP inspection reports being ignored
3. Subgrade Inspection –	 a. Inspect road location, ditches, swales and culverts. b. Check if subgrade elevation is within 0.5 feet of design.
2 nd Inspection	Approved () Approved with Conditions () Stop Work Order (X) Approved () Approved with Conditions () Stop Work Order () Approved () Approved with Conditions () Stop Work Order () Conditions Punch List Completed ()
Notes: 9/16/16 Keystone memo area	as need to be regraded to meet site subgrade