

RIELLY ENGINEERING, D.P.C.

Mail: PO Box 69, Monticello, NY 12701

Office: 63 Liberty Street, Monticello, NY 12701

Office: 845-796-9700

Mobile: 845-594-2937

March 29, 2018

Keystone Associates
Kenneth D. Ellsworth, PE
58 Exchange Street
Binghamton, NY 13901
(VIA EMAIL: kellsworth@keyscomp.com)

RE: **Mountain Acres**
Town of Fallsburg, Sullivan County, NY
Construction Change #1
SBL: 42-1-11.1

Dear Mr. Ellsworth:

We recently checked the as-built elevation of the outlet structure that was installed in stormwater management facility 1 for the above referenced project. The structure was found to be 1.42 feet high. Therefore I have instructed the contractor to raise the berm elevation by 1.42 feet to compensate for this incorrect structure elevation.

This will yield a top of berm elevation of 1073.42 instead of 1072.00. The design berm width of 10' must remain, and the interior geometry will remain as designed.

If you have any issues with the above, or questions, please call me at 845-796-9700 or email me at mrielly@riellyengineering.com. Thank you!

Sincerely,



Michael G. Rielly, PE
Engineer

Cc: JT Doyle (via email)
Mollie Messenger, CEO (via email)